



अखिलभारतीयआयुर्विज्ञानसंस्थान, रायपुर (छत्तीसगढ़)
All India Institute of Medical Sciences, Raipur (Chhattisgarh)
Tatibandh, GE Road,
Raipur-492 099 (CG)
www.aiimsraipur.edu.in

No. 8017/2015/NIQ/10

Dated 16.05.2015

NOTICE INVITING QUOTATIONS

Sealed Item Rates quotations for the below mentioned work are hereby invited by the undersigned from approved and eligible Contractors of appropriate class registered in CPWD, DOP, MES, BSNL, Railways, Chhattisgarh State PWD (B&R) so as to be reach office on or before 23.05.2015 at 3.00 pm and the same will be opened on the same day at 3:30 pm.

The right to reject any or all the quotations without assigning any reasons thereof shall rest with undersigned.

SI No	NAME OF WORK	EST. COST in `	E.M.D in `	TIME
1	Civil/Sanitary work for modular lab in Department of Pathology and Lab Medicine in AIIMS, Raipur	1,60,513.00	NIL	20 Days

SCHEDULE OF QUANTITY

Sl.	Description of items	Quantity	Rate	Unit	Amount
.....As PER SHEET ATTACHED.....					

Terms & Conditions:

1. Quotation shall only be issued on application to eligible Contractors upto one day before scheduled date of opening.
2. The rates are to be quoted in words and figures including all taxes.
3. The work will be executed as per CPWD specification and direction of the Engineer-In Charge.
4. The payment will be done after completion of work as per specification.
5. Time allowed for the completion of the work is 20 (Twenty) Days. It will be reckoned from the day award of the work.

(Signature of Contractor)

Issued to M/s /Shri_____

Executive Engineer (C)
Project Cell,
AIIMS, Raipur

SCHEDULE OF QUANTITY

Name of Work : Civil/Sanitary work for modular lab in Department of Pathology and Lab Medicine in AIIMS, Raipur

S.No.	DESCRIPTION OF ITEM	UNIT	QTY.	RATE	AMOUNT
1	2	3	4	5	6
1	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, including fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and testing of joints complete as per direction of Engineer in Charge				
A	15 mm nominal outer dia Pipes	metre	75		
B	50 mm nominal outer dia Pipes	metre	125		
2	Providing and fixing CPVC ball valve for basin mixer				
A	15mm nominal bore	each	24		
3	Providing and fixing P.V.C. waste pipe for sink or wash basin including P.V.C. waste fittings complete.				
A	32 mm dia.	each	12		
4	Providing and fixing Basin mixer of approved make i/e Jaquar, kingston or equivalent as per direction of Engineer In-charge.	each	12		
5	Steel work including built up section of M.S. angle complete including cutting, welding as per direction of Engineer- in-charge.	kg	90		

(Signature of the Agency)

EXECUTIVE ENGINEER (C)
PROJECT CELL, AIIMS RAIPUR